## Construction of "Boboszów" - a dry flood control reservoir on Nysa Kłodzka River

ID N	azwa zadania	Start	Finish	201	5 Qtr 3		2015 Qtr 4 p Oct			2016 Qtr 1 Jan			2016 Qtr 2 Apr			2016 Qtr 3 Jul		4	016 Qtr 4 Oct		201	7 Qtr1 Jan Fe		2017 Qtr 2 Apr
1 2	A.1/1 Construction of "Boboszów" - a dry flood control reservoir on Nysa lodzka River	2015-07-13		Jun	Jul ,	Aug Se	ep Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov E	Dec	Jan Fe	b Mar	Apr
	rodzka kiver						I			1			I I					1			1			1
2	Resettlement Action Plan (RAP)	2015-07-13	2017-03-30		-				_												_			-
3	Identification of properties necessary for implementation of the project	2015-07-13																- <u> </u>			ï			ī —
4	Social and economic research with development of social and economic study	2015-09-20	2016-08-12	1			i			1			i					1			i			
5	Consultations with local society and with owners of properties to be expropriated	2015-11-16	2016-08-12	<u> </u>   				_		   							-	!		<del></del>	<u> </u>			   
6	Obtainment of IPIP (Investment project implementation permit)	2016-12-30	2016-12-30							-			+								12	-30		<u> </u>
7	Evaluation of land properties	2016-11-23	2016-12-30							·											-			<u> </u>
8	Development of LA&RAP (RAP) Land Acquisition and Resettlement Action Plan	2015-07-15	2016-08-17	- +	_											1								
9	Provision of a draft LA&RAP (RAP) to the Employer	2016-08-17	2016-08-17														08-17				- +			
10	Updates, corrections	2016-08-17	2016-08-31	<u>+</u>						·											_ +			
11	Obtainment of the World Bank's "OK"	2016-08-31	2016-09-08							·						<u> </u>	- —				- +		·	<u> </u>
12	Public hearings on a draft LA&RAP (RAP)	2016-09-23	2016-10-18							·											_ +			<u> </u>
13	Development of LA&RAP (RAP) including conclusions drawn from the public discussion	2016-10-18	2016-11-18																	<b>-</b>	- +			<u> </u>
14	Obtainment of the World Bank's NO	2016-11-18	2016-12-02							-			+					+						+
15	Negotiations with PAP (Project Affected Person (s)) on the compensation value	2016-12-30		<u> </u>						J I								l			- +			
16	Transfer of the case to the Voivod (in case negotiations failed)	2017-02-28	2017-02-28	<u>+</u>																+ –			02-28	<u> </u>
17	Issuance of a decision by the Voivod on the compensation value	2017-02-28	2017-03-30	<u> </u>			<u> </u>			<u> </u>						<u> </u>				+ –	- <u> </u>		·	<b>_</b>
18	Handing over the properties physically by the PAP to the Investor	2017-01-09	2017-03-10							·			+							+ –	- 6			<u> </u>
19	Payment of compensation	2017-01-06	2017-03-30							¦						_ <u>_</u>					— Ļ			<u> </u>
															:									
																					= =			= $=$
															:									
										!														+
				<u> </u>																				
				<sup>_</sup>						-														1
																					_ +			<u> </u>
										·														<u> </u>
													<u>+</u> -		:									
										·											— <u> </u>			
				1													_							
																								-
										i					·						_			
$\vdash$										·											— <u>—</u>			
				+																	=			
				$=$ $\pm$																	$= \pm$			
				Ţ									I											
										·			+			<u> </u>					- +			
																							=	= =
										í			<u> </u>		:	<u> </u>								<u> </u>
				— +						-			+											<u> </u>
									_					:										
				i_									1								_ i_			
$\vdash$													<u> </u>											
				_ +									+											
				<u> </u>						·											<u> </u>			
																					_ !-			
															:									
$\vdash$													+					+						<u> </u>
															:									
							1			1			1			1					1			