

ID	Task	Nazwa zadania	Duration	Start	Finish
1	LAAP Task 2B.1/1 - Nysa Kłodzka Facility (Międzyzlesie, Długopole-Zdrój, Bystrzyca Kłodzka, Kłodzko)	668 days?	Thu 08.10.20	Mon 01.05.23	
2	Identification of properties necessary for project execution	124 days	Mon 04.01.21	Thu 24.06.21	
3	Socio-economic studies	37 days	Thu 01.07.21	Fri 20.08.21	
4	Development of socio-economic study	12 days	Mon 23.08.21	Tue 07.09.21	
5	LAAP preparation	432 days	Thu 08.10.20	Fri 03.06.22	
6	Hand-over to Client	1 day	Fri 03.06.22	Fri 03.06.22	
7	Client analyses and updates	33 days	Fri 03.06.22	Tue 19.07.22	
8	Hand-over to PCU	1 day	Mon 25.07.22	Mon 25.07.22	
9	PCU analyses and updates	5 days	Mon 25.07.22	Fri 29.07.22	
10	Obtaining the World Bank's to make LAAP public	8 days	Fri 29.07.22	Tue 09.08.22	
11	Making LAAP public and social consultations	25 days	Fri 16.09.22	Thu 20.10.22	
12	Preparation of LAAP considering conclusions of the public consultation	5 days	Thu 20.10.22	Wed 26.10.22	
13	Obtaining 'NO' from the World Bank for LAAP	6 days	Wed 26.10.22	Wed 02.11.22	
14	Obtaining IPIP	26 days	Tue 29.11.22	Tue 03.01.23	
15	Evaluation of land properties	23 days	Wed 18.01.23	Fri 17.02.23	
16	Payment of compensation	23 days	Fri 17.02.23	Tue 21.03.23	
17	Handing over properties (based on IPIP and clause No. 8.3)	11 days	Fri 31.03.23	Fri 14.04.23	