	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent Occupation	**75,76**	**272**	**171**	**63%**	**101**	**37%**	**191**	**20,02**	**70%**				**3 764 240,00**	**75 030,00**	**1,99%**
Temporal Occupation	**12,07**	**64**	**61**	**95%**	**3**	**5%**									
Total															